Name of Work : PACKAGE No 63 Providing grill fencing and other developmental works at Sardars vallabai patel park, Sangolli rayanna park, Ambedkar park and Providing Gym & Children Play Equipments to Various Parks in Yelahanka Assembly Constituency Under Amrutha Nagarothana Grants

Estimate Cost	1150.00 Lakhs
Head of Account	Amrutha Nagrothana grants
Sanction No	Job No 003 23 000003
Tender Amount	Rs.10,88,15,410/-
Tender Period	9 Months
Reference to Agreement No	EE(Project)/YNK Zone/WO/19/2022-23 date 02-09-2022
Name of Contractor and full Address	K Gopireddy, Class 1 Contractor Bangalore
Date of Commencement as per agreement	03.09.2022
Date of Completion as per agreement	02.06.2023

Pre Measurement Recorded on :

Item No.03

Dismantling dressed stone work ashlar face stone work, marble work or precast concrete work manually/ by mechanical means including stacking of serviceable and disposal of unserviceable material to the appropriate disposal area as per direction of Engineer-in-charge (V-II, P No-164, I No-19.10.1 of PWD SR 2021-22)

Description	Nos	L	B	D	Quantity
1st Course					
Sangolirayanna Park East side	1	30.00	0.75	0.40	9.00
	1	30.00	0.75	0.40	9.00
	1	30.00	0.75	0.40	9.00
	1	30.00	0.75	0.40	9.00
	1	30.00	0.75	0.40	9.00
	1	10.28	0.75	0.40	3.08
	1	1.05	0.75	0.40	0.32
South side	1	21.60	0.75	0.40	6.48
2nd Course					
Sangolirayanna Park East side	1	30.00	0.50	0.40	6.00
	1	30.00	0.50	0.40	6.00
	1	30.00	0.50	0.40	6.00
	1	30.00	0.50	0.40	6.00
	1	30.00	0.50	0.40	6.00
	1	10.28	0.50	0.40	2.06
	1	1.05	0.50	0.40	0.21
South side	1	21.60	0.50	0.40	4.32
1st Course					
Krishna Devaraya Park East side	1	2.20	0.75	0.40	0.66
	1	3.20	0.75	0.40	0.96
	1	8.10	0.75	0.40	2.43
	1	7.90	0.75	0.40	2.37
West side	1	10.28	0.75	0.40	3.08
South side	1	16.70	0.75	0.40	5.01
North side	1	18.80	0.75	0.40	5.64
2nd Course					
Krishna Devaraya Park East side	1	2.20	0.50	0.40	0.44
	1	3.20	0.50	0.40	0.64
	1	8.10	0.50	0.40	1.62

3/9/2022 AE

3/9/2022 AEE (Project)

3/9/2022

114.32

NEWZEN CONSULTANTS Bangalore

Scanned by TapScanner

CF 114.32

	Description	Nos	L	B	D	Quantity
		1	7.90	0.50	0.40	1.58
	West side	1	24.00	0.50	0.40	4.80
	South side	1	16.70	0.50	0.40	3.34
	North side	1	18.80	0.50	0.40	3.76
					Total in Cum	127.80

CF 9/22

NEWZEN CONSULTANTS Bangalor

Consultant

Assistant Engineer 03/9/2022

Contractor

5/9/22

Asst. Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

(2)

Scanned by TapScanner

Dy. Manager(Quantity) Construction Wing

Item No.(s)

Earth work excavation by manual means for drains,canals, trenches, drain approach channels, key trenches, foundation of bridges and such similar works in all kinds of soils as per drawing and technical specifications, including setting out, shoring, strutting, barricading, caution lights, removal of stumps and other deleterious matter, excavated surface leveled and sides neatly dressed, disposing off the excavated stuff or soiling & stacking the selected stuff for reuse in a radius of 50 m and lift upto 1.5 m including cost of labour, tools & other necessities required to complete the work.(V-I No 1 & Page No 5 of PWD SR 2021-22)

Description	Nos.	L	B	D	Quantity
Gautam Buddha Park Near gate SE side	1	30.00	1.10	0.80	26.40
	1	1.65	1.10	0.80	1.45
Near gate NE side	1	30.00	1.10	0.80	26.40
	1	3.55	1.10	0.80	3.12
South side	1	30.00	1.10	0.80	26.40
	1	0.85	1.10	0.80	0.75
	1	4.70	1.10	0.80	4.14
	1	30.00	1.10	0.80	26.40
	1	30.00	1.10	0.80	26.40
	1	35.00	1.10	0.80	30.80
Near gate SW side	1	26.70	1.05	0.80	22.47
	1	2.40	1.05	0.80	2.02
Near gate NW side	1	2.25	1.05	0.80	1.89
	1	29.60	1.05	0.80	24.86
North side	1	30.00	0.95	0.80	22.80
	1	30.00	0.95	0.80	22.80
	1	18.70	0.95	0.80	14.21
Panchatantra Garden Park Near gate NW side	1	29.00	0.95	0.80	22.04
Near gate SW side	1	34.95	0.95	0.80	26.56
South Side	1	30.00	0.95	0.80	22.80
	1	15.65	0.95	0.80	11.89
Near gate SE side	1	30.00	0.95	0.80	22.80
	1	15.70	0.95	0.80	11.93
Near gate NE side	1	24.15	0.95	0.80	18.35
North side	1	29.35	0.95	0.80	22.31
	1	21.05	0.95	0.80	16.00
Da Ra Bendre Park Near gate NE side	1	18.50	0.95	0.80	14.06
Near gate NW side	1	20.25	0.95	0.80	15.39
West side	1	30.00	0.95	0.80	22.80
	1	30.00	0.95	0.80	22.80
	1	30.00	0.95	0.80	22.80
	1	20.30	0.95	0.80	15.43
Near gate SW side	1	15.10	0.95	0.80	11.48
Near gate SE side	1	15.00	0.95	0.80	11.40
East side	1	30.00	0.95	0.80	22.80
	1	26.25	0.95	0.80	19.95
	1	12.95	0.95	0.80	9.84
	1	31.05	0.95	0.80	23.60
Subhash Chandra Bose Park South Side	1	21.40	0.95	0.80	16.26
	1	1.06	0.95	0.80	0.81

NEWZEN CONSULTANTS Bangalore

(3)

Scanned by TapScanner

	Description	Nos	L	B	D	Quantity
	East side	1	12.30	0.95	0.80	9.35
	North side	1	21.10	0.95	0.80	16.04
	West side	1	12.60	0.95	0.80	9.58
		1	14.00	0.95	0.80	10.64
	Ramanna Maharshi Park West side	1	2.38	0.95	0.80	1.81
		1	6.40	0.95	0.80	4.86
	South Side	1	16.85	0.95	0.80	12.81
	East side	1	11.80	0.95	0.80	8.97
	North side	1	16.45	0.95	0.80	12.50
	Triangular Park East side	1	22.70	0.95	0.80	17.25
	North side	1	26.20	0.95	0.80	19.91
	West side	1	9.70	0.95	0.80	7.37
		1	5.55	0.95	0.80	4.22
		1	11.80	0.95	0.80	8.97
	South side	1	2.55	0.95	0.80	1.94
	Sangolirayanna Park near R O Plant	1	19.05	0.95	0.80	14.48
		1	17.75	0.95	0.80	13.49
					Total in Cum	841.71

NEWZEN CONSULTANTS Bangalore

Consultant

Contractor

Assistant Engineer 07/9/2022

Asst. Executive Engineer

A.E.E. (Project)

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

Pre Measurement Continued on :

Item No:11

Providing and laying in position plain cement concrete for levelling course for all works in foundation The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed, laid in layers not exceeding 150 mm thickness, well compacted using plate vibrators, including all lead & lifts, cost of all materials of quality, labour, Usage charges of machineries, curing, and all the other appurtenances required to complete the work as per technical specifications. (The cost of steel reinforcement & formwork shall be paid separately)Mix 1:3:6 (M10) Using 40 mm nominal size graded crushed coarse aggregates (V-1, P.No-15, I No-2.1.3 of PWD SR 2021-22)

Description	Nos	L	B	D	Quantity
Gautam Budha Park Near gate SE side	1	30.00	1.00	0.15	4.50
	1	1.25	1.00	0.15	0.19
Near gate NE side	1	30.00	1.00	0.15	4.50
	1	8.55	1.00	0.15	1.28
South side	1	30.00	1.00	0.15	4.50
	1	0.85	1.00	0.15	0.13
	1	4.70	1.00	0.15	0.71
	1	30.00	1.00	0.15	4.50
	1	35.00	1.00	0.15	5.25
Near gate SW side	1	29.70	0.95	0.15	4.23
	1	2.40	0.95	0.15	0.34
Near gate NW side	1	2.25	0.95	0.15	0.32
	1	29.60	0.95	0.15	4.22
North side	1	30.00	0.85	0.15	3.83
	1	30.00	0.85	0.15	3.83
	1	18.70	0.85	0.15	2.38
Panchakshari Gavaya Park Near gate NW side	1	29.00	0.85	0.15	3.70
Near gate SW side	1	34.95	0.85	0.15	4.46
South Side	1	30.00	0.85	0.15	3.83
	1	15.65	0.85	0.15	2.00
Near gate SE side	1	30.00	0.85	0.15	3.83
	1	15.70	0.85	0.15	2.00
Near gate NE side	1	24.15	0.85	0.15	3.08
North side	1	29.35	0.85	0.15	3.74
	1	21.05	0.85	0.15	2.68
Da Ra Bendre Park Near gate NE side	1	18.50	0.85	0.15	2.36
Near gate NW side	1	20.25	0.85	0.15	2.58
West side	1	30.00	0.85	0.15	3.83
	1	30.00	0.85	0.15	3.83
	1	30.00	0.85	0.15	3.83
	1	20.30	0.85	0.15	2.59
Near gate SW side	1	15.10	0.85	0.15	1.93
Near gate SE side	1	15.00	0.85	0.15	1.91
East side	1	30.00	0.85	0.15	3.83
	1	26.25	0.85	0.15	3.35
	1	12.95	0.85	0.15	1.65
	1	31.05	0.85	0.15	3.96
Subhash Chandra Bose Park South Side	1	21.40	0.85	0.15	2.73
	1	1.06	0.85	0.15	0.14
East side	1	12.30	0.85	0.15	1.57

6/9/22

A.E.E. (Proje

7/9/22

114.06

NEWZEN CONSULTANTS Bangalore

Scanned by TapScanner

Description	Nos	L	B	D	Quantity
North side	1	21.10	0.85	0.15	2.69
West side	1	12.60	0.85	0.15	1.61
	1	14.00	0.85	0.15	1.79
Ramanna Maharshi Park West side	1	2.38	0.85	0.15	0.30
South Side	1	6.40	0.85	0.15	0.82
East side	1	16.85	0.85	0.15	2.15
North side	1	11.80	0.85	0.15	1.50
	1	16.45	0.85	0.15	2.10
Triangular Park East side					
North side	1	22.70	0.85	0.15	2.89
West side	1	26.20	0.85	0.15	3.34
	1	9.70	0.85	0.15	1.24
	1	5.55	0.85	0.15	0.71
South side	1	11.80	0.85	0.15	1.50
	1	2.55	0.85	0.15	0.33
Sangolirayanna Park near R O Plant	1	19.05	0.85	0.15	2.43
	1	17.75	0.85	0.15	2.26
Sangolirayanna Park East side	1	30.00	0.10	0.15	0.45
	1	30.00	0.85	0.15	3.83
	1	30.00	0.85	0.15	3.83
	1	30.00	0.85	0.15	3.83
	1	30.00	0.85	0.15	3.83
	1	10.28	0.85	0.15	1.31
South side	1	1.05	0.85	0.15	0.13
	1	21.60	0.85	0.15	2.75
Krishna Devaraya Park East side	1	2.20	0.85	0.15	0.28
	1	3.20	0.80	0.15	0.38
	1	8.10	0.80	0.15	0.97
West side	1	7.90	0.80	0.15	0.95
South side	1	24.00	0.80	0.15	2.88
North side	1	16.70	0.70	0.15	1.75
	1	18.80	0.70	0.15	1.97
				Total in Cum	170.85

NEWZEN CONSULTANTS Bangalore

Consultant

Assistant Engineer

8/9/2022

Contractor

Asst. Executive Engineer

A.E.E. (Project)

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

Pre Measurement Continued on :

Item No:12

Stones Providing Size Stone masonry (Available Stones) with hard stone in Foundation & Plinth with Cement Mortar 1:6 (1 Cement : 6 Coarse Sand) (Arrived Rate) Qty Upto 125%

Description	Nos	L	B	D	Quantity
1	2	3	4	5	6
1st Course Below Ground Level with available stones					
Sangolirayanna Park East side	1	30.00	0.75	0.20	4.50
	1	30.00	0.75	0.20	4.50
	1	30.00	0.75	0.20	4.50
	1	30.00	0.75	0.20	4.50
	1	30.00	0.75	0.20	4.50
	1	10.28	0.75	0.20	1.54
	1	1.05	0.75	0.20	0.16
South side	1	21.60	0.75	0.20	3.24
Krishna Devaraya Park East	1	2.20	0.75	0.20	0.33
	1	3.20	0.75	0.20	0.48
	1	8.10	0.75	0.20	1.22
	1	7.90	0.75	0.20	1.19
West side	1	24.00	0.75	0.20	3.60
South side	1	16.70	0.75	0.20	2.51
North side	1	18.80	0.75	0.20	2.82
2 nd Course					
Sangolirayanna Park East side	1	30.00	0.60	0.40	7.20
	1	30.00	0.60	0.40	7.20
	1	30.00	0.60	0.40	7.20
	1	30.00	0.60	0.40	7.20
	1	30.00	0.60	0.40	7.20
	1	10.28	0.60	0.40	2.47
	1	1.05	0.60	0.40	0.25
South side	1	21.60	0.60	0.40	5.18
Krishna Devaraya Park East	1	2.20	0.60	0.40	0.53
	1	3.20	0.60	0.40	0.77
	1	8.10	0.60	0.40	1.94
	1	7.90	0.60	0.40	1.90

88.61

A.E.E. (Projec 8/9/22

8/9/2022

NEWZEN CONSULTANTS Bangalore

AE 8/9/22

(7)

9/9/22

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

Description	Nos	L	B	D	Quantity
West side	1	24.00	0.60	0.40	5.76
South side	1	16.70	0.60	0.40	4.01
North side	1	18.80	0.60	0.40	4.51
				Total in Cum.	102.894

NEWZEN CONSULTANTS
Consultant

Assistant Engineer
9/9/2022

Contractor

Asst. Executive Engineer
Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

Pre Measurement Continued on :

Item No:13

Providing Coursed rubble masonry (second sort) with hard stone in foundation & plinth with Cement mortar 1:6 (1 cement : 6 coarse sand) (V-II, No-5.3, P.No-9 of PWD SR 2021-22) Qty Upto 125%

Description	Nos	L	B	D	Quantity
1	2	3	4	5	6
1st Course Below Ground Level					
Gautam Budha Park Near gate SE side	1	30.00	0.90	0.40	10.80
	1	1.25	0.90	0.40	0.45
Near gate NE side	1	30.00	0.90	0.40	10.80
	1	8.55	0.90	0.40	3.08
	1	30.00	0.90	0.40	10.80
	1	0.85	0.90	0.40	0.31
	1	4.70	0.90	0.40	1.69
	1	30.00	0.90	0.40	10.80
	1	35.00	0.90	0.40	12.60
Near gate SW side	1	29.70	0.85	0.40	10.10
	1	2.40	0.85	0.40	0.82
Near gate NW side	1	2.25	0.85	0.40	0.77
	1	29.60	0.85	0.40	10.06
North side	1	30.00	0.75	0.40	9.00
	1	30.00	0.75	0.40	9.00
	1	18.70	0.75	0.40	5.61
Panchakshari Gavaya Park Near gate NW side	1	29.00	0.75	0.40	8.70
Near gate SW side	1	34.95	0.75	0.40	10.49
South Side	1	30.00	0.75	0.40	9.00
	1	15.65	0.75	0.40	4.70
Near gate SE side	1	30.00	0.75	0.40	9.00
	1	15.70	0.75	0.40	4.71
Near gate NE side	1	24.15	0.75	0.40	7.25
North side	1	29.35	0.75	0.40	8.81
	1	21.05	0.75	0.40	6.32
Da Ra Bendre Park Near gate NE side	1	18.50	0.75	0.40	5.55
Near gate NW side	1	20.25	0.75	0.40	6.08
West side	1	30.00	0.75	0.40	9.00
	1	30.00	0.75	0.40	9.00
	1	30.00	0.75	0.40	9.00
	1	20.30	0.75	0.40	6.09
Near gate SW side	1	15.10	0.75	0.40	4.53
Near gate SE side	1	15.00	0.75	0.40	4.50
East side	1	30.00	0.75	0.40	9.00
	1	26.25	0.75	0.40	7.88
	1	12.95	0.75	0.40	3.89
	1	31.05	0.75	0.40	9.32
Subhash Chandra Bose Park South Side	1	21.40	0.75	0.40	6.42

A.E.E. (Projec
12/9/22

9/9/2022

NEWZEN CONSULTANTS Bangalore

9 10/9/22

265.87

Scanned by TapScanner

G-265-87

Description	Nos	L	B	D	Quantity
	1	1.06	0.75	0.40	0.32
East side	1	12.30	0.75	0.40	3.69
North side	1	21.10	0.75	0.40	6.33
West side	1	12.60	0.75	0.40	3.78
	1	14.00	0.75	0.40	4.20
Ramanna Maharshi Park West side	1	2.38	0.75	0.40	0.71
	1	6.40	0.75	0.40	1.92
South Side	1	16.85	0.75	0.40	5.06
East side	1	11.80	0.75	0.40	3.54
North side	1	16.45	0.75	0.40	4.94
Triangular Park East side	1	22.70	0.75	0.40	6.81
North side	1	26.20	0.75	0.40	7.86
West side	1	9.70	0.75	0.40	2.91
	1	5.55	0.75	0.40	1.67
	1	11.80	0.75	0.40	3.54
South side	1	2.55	0.75	0.40	0.77
Sangolirayanna Park near R O Plant	1	19.05	0.75	0.40	5.72
	1	17.75	0.75	0.40	5.33
2 nd Course Below Ground Level					
Gautam Budha Park Near gate SE side	1	30.00	0.75	0.40	9.00
	1	1.25	0.75	0.40	0.38
Near gate NE side	1	30.00	0.75	0.40	9.00
	1	8.55	0.75	0.40	2.57
	1	30.00	0.75	0.40	9.00
	1	0.85	0.75	0.40	0.26
	1	4.70	0.75	0.40	1.41
	1	30.00	0.75	0.40	9.00
	1	35.00	0.75	0.40	10.50
Near gate SW side	1	29.70	0.70	0.40	8.32
	1	2.40	0.70	0.40	0.67
Near gate NW side	1	2.25	0.70	0.40	0.63
	1	29.60	0.70	0.40	8.29
North side	1	30.00	0.60	0.40	7.20
	1	30.00	0.60	0.40	7.20
	1	18.70	0.60	0.40	4.49
Panchakshari Gavaya Park Near gate NW side	1	29.00	0.60	0.40	6.96
Near gate SW side	1	34.95	0.60	0.40	8.39
South Side	1	30.00	0.60	0.40	7.20
	1	15.65	0.60	0.40	3.76
Near gate SE side	1	30.00	0.60	0.40	7.20
	1	15.70	0.60	0.40	3.77
Near gate NE side	1	24.15	0.60	0.40	5.80
North side	1	29.35	0.60	0.40	7.04
	1	21.05	0.60	0.40	5.05

10/9/2022

A.E.E. (Project) 12/9/22

11/9/2022

478.01

NEW GEN CONSULTANTS Bangalore

10 11/9/22

Scanned by TapScanner

Description	Nos	L	B	D	Quantity
Da Ra Bendre Park Near gate NE side	1	18.50	0.60	0.40	4.44
Near gate NW side	1	20.25	0.60	0.40	4.86
West side	1	30.00	0.60	0.40	7.20
	1	30.00	0.60	0.40	7.20
	1	30.00	0.60	0.40	7.20
	1	20.30	0.60	0.40	4.87
Near gate SW side	1	15.10	0.60	0.40	3.62
Near gate SE side	1	15.00	0.60	0.40	3.60
East side	1	30.00	0.60	0.40	7.20
	1	26.25	0.60	0.40	6.30
	1	12.95	0.60	0.40	3.11
	1	31.05	0.60	0.40	7.45
Subhash Chandra Bose Park South Side	1	21.40	0.60	0.40	5.14
	1	1.06	0.60	0.40	0.25
East side	1	12.30	0.60	0.40	2.95
North side	1	21.10	0.60	0.40	5.06
West side	1	12.60	0.60	0.40	3.02
	1	14.00	0.60	0.40	3.36
Ramanna Maharshi Park West side	1	2.38	0.60	0.40	0.57
0	1	6.40	0.60	0.40	1.54
South Side	1	16.85	0.60	0.40	4.04
East side	1	11.80	0.60	0.40	2.83
North side	1	16.45	0.60	0.40	3.95
Triangular Park East side	1	22.70	0.60	0.40	5.45
North side	1	26.20	0.60	0.40	6.29
West side	1	9.70	0.60	0.40	2.33
	1	5.55	0.60	0.40	1.33
	1	11.80	0.60	0.40	2.83
South side	1	2.55	0.60	0.40	0.61
Sangolirayanna Park near R O Plant	1	19.05	0.60	0.40	4.57
	1	17.75	0.60	0.40	4.26
				Total In Cum	605.459

478.01

NEWZEN CONSULTANTS Bangalore

Consultant

Assistant Engineer
12/9/2022

Contractor

Asst. Executive Engineer
12/9/22

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

11

Scanned by TapScanner

Pre Measurement Continued on :

Item No:14

Providing Coursed rubble masonry (first sort) with hard stone in foundation and plinth with Cement mortar 1:6 (1 cement : 6 coarse sand) (V-II, No-5.2, P.No-9 of PWD SR 2021-22) Qty Upto 125%

Description	Nos	L	B	D			Quantity
1	2	3	4	5			6
Above Ground Level							
Gautam Budha Park Near gate SE side	1	30.00	0.60	0.70	+	0.75	13.05
				2.00			
	1	1.25	0.60	0.75	+	0.80	0.58
				2.00			
Near gate NE side	1	30.00	0.60	0.75	+	0.55	11.70
				2.00			
	1	8.55	0.60	0.55	+	0.60	2.95
				2.00			
	1	30.00	0.60	0.25	+	0.35	5.40
				2.00			
	1	0.85	0.60	0.35	+	0.35	0.18
				2.00			
	1	4.70	0.60	0.25	+	0.30	0.78
				2.00			
	1	15.00	0.65	0.35	+	0.30	3.17
				2.00			
	1	15.00	0.60	0.30	+	0.25	2.48
				2.00			
	1	12.30	0.60	0.20	+	0.20	1.48
				2.00			
	1	22.70	0.60	0.45	+	0.30	5.11
				2.00			
Near gate SW side	1	29.70	0.55	0.30	+	0.30	4.90
				2.00			
	1	2.40	0.55	0.50	+	0.45	0.63
				2.00			
Near gate NW side	1	2.25	0.50	0.50	+	0.45	0.53
				2.00			
	1	29.60	0.55	0.55	+	0.50	8.55
				2.00			
North side	1	30.00	0.45	0.25	+	0.25	3.38
				2.00			
	1	30.00	0.45	0.25	+	0.35	4.05
				2.00			
	1	18.70	0.45	0.35	+	0.45	3.37
				2.00			
Panchakshari Gavaya Park Near gate NW side	1	29.00	0.45	0.45	+	0.60	6.85
				2.00			
Near gate SW side	1	30.00	0.45	0.45	+	0.40	5.74
				2.00			
	1	4.95	0.45	0.40	+	0.40	0.89
				2.00			
South Side	1	30.00	0.45	0.45	+	0.30	5.06
				2.00			
	1	15.65	0.45	0.30	+	0.50	2.82
				2.00			

A.E.E. (Project

NWZLN CONSULTANTS Bangalore

93.62

Scanned by TapScanner

Description	Nos	L	B	D			Quantity
Near gate SE side	1	30.00	0.45	0.50	+	0.50	6.75
				2.00			
	1	15.70	0.45	0.50	+	0.45	3.36
				2.00			
Near gate NE side	1	24.15	0.45	0.50	+	0.50	5.43
				2.00			
North side	1	29.35	0.45	0.40	+	0.40	5.28
				2.00			
	1	21.05	0.45	0.50	+	0.25	3.55
				2.00			
Da Ra Bendre Park Near gate NE side	1	18.50	0.45	0.30	+	0.55	3.54
				2.00			
Near gate NW side	1	20.25	0.45	0.30	+	0.50	3.65
				2.00			
West side	1	30.00	0.45	0.30	+	0.30	4.05
				2.00			
	1	30.00	0.45	0.30	+	0.55	5.74
				2.00			
	1	30.00	0.45	0.30	+	0.40	4.73
				2.00			
	1	20.30	0.45	0.40	+	0.32	3.29
				2.00			
Near gate SW side	1	15.10	0.45	0.30	+	0.50	2.72
				2.00			
Near gate SE side	1	15.00	0.45	0.23	+	0.24	1.59
				2.00			
East side	1	30.00	0.45	0.23	+	0.25	3.24
				2.00			
	1	26.25	0.45	0.25	+	0.35	3.54
				2.00			
	1	3.20	0.45	0.35	+	0.25	0.43
				2.00			
	1	7.75	0.45	0.25	+	0.20	0.78
				2.00			
	1	2.00	0.45	0.20	+	0.25	0.20
				2.00			
	1	30.00	0.45	0.25	+	0.30	3.71
				2.00			
	1	1.05	0.45	0.30	+	0.30	0.14
				2.00			
Subhash Chandra Bose Park South Side	1	21.40	0.40	0.30	+	0.30	2.57
				2.00			
	1	1.06	0.40	0.35	+	0.35	0.15
				2.00			
East side	1	12.30	0.40	0.30	+	0.35	1.60
				2.00			
North side	1	21.10	0.40	0.35	+	0.40	3.17
				2.00			
West side	1	12.60	0.40	0.40	+	0.35	1.89
				2.00			
	1	0.40	0.40	0.35	+	0.35	0.06
				2.00			

C/F 93.62

168.77

A.E.E. (Projec

18/9/22

NEWZEN CONSULTANTS Bangalore

Scanned by TapScanner

Description	Nos	L	B	D			Quantity
	1	13.60	0.40	0.35	+	0.40	2.04
				2.00			
Ramanna Maharshi Park West side	1	2.38	0.60	0.45	+	0.45	0.64
				2.00			
	1	6.40	0.60	0.65	+	0.50	2.21
				2.00			
South Side	1	16.85	0.55	0.40	+	0.30	3.24
				2.00			
East side	1	11.80	0.50	0.30	+	0.40	2.07
				2.00			
North side	1	16.45	0.45	0.40	+	0.65	3.89
				2.00			
Triangular Park East side	1	13.75	0.55	0.25	+	0.55	3.03
				2.00			
	1	8.95	0.60	0.55	+	0.65	3.22
				2.00			
North side	1	17.00	0.50	0.65	+	0.45	4.68
				2.00			
	1	9.20	0.50	0.70	+	0.45	2.65
				2.00			
West side	1	9.70	0.55	0.80	+	0.40	3.20
				2.00			
	1	5.55	0.55	0.40	+	0.40	1.22
				2.00			
	1	11.80	0.55	0.40	+	0.35	2.43
				2.00			
South side	1	2.55	0.65	0.40	+	0.50	0.75
				2.00			
Sangolirayanna Park near R O Plant	1	19.05	0.50	0.62	+	0.80	7.63
				2.00			
	1	17.75	0.50	0.78	+	0.94	
				2.00			
Sangolirayanna Park East side	1	1.10	0.50	0.25	+	0.25	0.14
				2.00			
	1	5.75	0.50	0.25	+	0.30	0.79
				2.00			
	1	0.48	0.50	0.30	+	0.30	0.07
				2.00			
	1	3.05	0.50	0.30	+	0.30	0.46
				2.00			
	1	0.45	0.50	0.40	+	0.40	0.09
				2.00			
	1	19.10	0.50	0.40	+	0.55	4.54
				2.00			
	1	19.20	0.50	0.55	+	0.60	5.52
				2.00			
	1	25.30	0.50	0.50	+	0.52	6.45
				2.00			
	1	28.70	0.50	0.48	+	0.40	6.31
				2.00			

CF 168.77

Ch 1.04

20/9/22

A.E.E. (Project

242.79

19/9/2022

GPK

WZEN CONSULTANTS ★ Bangalore ★

14

Scanned by TapScanner

CF 242-79

Description	Nos	L	B	D			Quantity
	1	28.60	0.50	0.30	+	0.55	6.08
				2.00			
	1	28.55	0.50	0.40	+	0.78	8.42
				2.00			
	1	1.05	0.50	0.65	+	0.58	0.32
				2.00			
South side	1	9.50	0.50	0.56	+	0.20	1.81
				2.00			
	1	12.10	0.50	0.50	+	0.25	2.27
				2.00			
Krishna Devaraya Park East side	1	2.20	0.50	0.20	+	0.20	0.22
				2.00			
	1	3.20	0.50	0.20	+	0.30	0.40
				2.00			
	1	8.10	0.45	0.30	+	0.40	1.28
				2.00			
	1	7.90	0.50	0.45	+	0.40	1.68
				2.00			
	1	24.00	0.50	0.50	+	0.40	5.40
				2.00			
	1	16.70	0.50	0.50	+	0.30	3.34
				2.00			
	1	18.80	0.45	0.40	+	0.50	3.81
				2.00			
Total in Cum							277.805

Checked

A.E.E. (Projec

NEWZEN CONSULTANTS Bangalore Consultant

Assistant Engineer

20/9/2022

Contractor

20/9/22

Asst. Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

15

Scanned by TapScanner

Pre Measurement Continued on :

Item No:16

Providing and laying in position Reinforced cement concrete for all Sub structures of building, Irrigation works, Sub structure works of bridges, Drain works & other parallel works from 0.50m to 3.50 m height. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed with super plasticisers, laid in layers, well compacted using needle vibrators, providing weep holes wherever necesary, including all lead & lifts, cost of all materials of quality, confirming to the requirements of relevant IS codes, labour, Usage charges of machinery, curing and all other appurtenances required to complete the work as per technical specifications. (The cost of steel reinforcement & formwork to be paid separately) Mix 1:2:4 (M15) Using 20 mm nominal size graded crushed coarse aggregates (V-I, No-2.4.1, P.No-17 of PWD SR 2021-22).

Description	Nos	L	B	D	Quantity
Coping Concrete					
Gautam Budha Park Near gate SE side	1	30.00	0.60	0.10	1.80
	1	1.25	0.60	0.10	0.08
Near gate NE side	1	30.00	0.60	0.10	1.80
	1	8.55	0.60	0.10	0.51
	1	30.00	0.60	0.10	1.80
	1	0.85	0.60	0.10	0.05
	1	4.70	0.60	0.10	0.28
	1	15.00	0.65	0.10	0.98
	1	15.00	0.60	0.10	0.90
	1	12.30	0.60	0.10	0.74
	1	22.70	0.60	0.10	1.36
Near gate SW side	1	29.70	0.55	0.10	1.63
	1	2.40	0.55	0.10	0.13
Near gate NW side	1	2.25	0.50	0.10	0.11
	1	29.60	0.55	0.10	1.63
North side	1	30.00	0.45	0.10	1.35
	1	30.00	0.45	0.10	1.35
	1	18.70	0.45	0.10	0.84
Panchakshari Gavaya Park Near gate NW side	1	29.00	0.45	0.10	1.35
Near gate SW side	1	30.00	0.45	0.10	1.35
	1	4.95	0.45	0.10	0.22
South Side	1	30.00	0.45	0.10	1.35
	1	15.65	0.45	0.10	0.70
Near gate SE side	1	30.00	0.45	0.10	1.35
	1	15.70	0.45	0.10	0.71
Near gate NE side	1	24.15	0.45	0.10	1.09
North side	1	29.35	0.45	0.10	1.32
	1	21.05	0.45	0.10	0.95
Da Ra Bendre Park Near gate NE side	1	18.50	0.45	0.10	0.83
Near gate NW side	1	20.25	0.45	0.10	0.91
West side	1	30.00	0.45	0.10	1.35
	1	30.00	0.45	0.10	1.35
	1	30.00	0.45	0.10	1.35
	1	20.30	0.45	0.10	0.91
Near gate SW side	1	15.10	0.45	0.10	0.68

A.E.E. (Projects)

NEWTEEN CONSULTANTS Bangalore

24/9/2022

(16)

35.07

Scanned by TapScanner

Description	Nos	L	B	D	Quantity
Near gate SE side	1	15.00	0.45	0.10	0.68
East side	1	30.00	0.45	0.10	1.35
	1	26.25	0.45	0.10	1.18
	1	3.20	0.45	0.10	0.14
	1	7.75	0.45	0.10	0.35
	1	2.00	0.45	0.10	0.09
	1	30.00	0.45	0.10	1.35
	1	1.05	0.45	0.10	0.05
Subhash Chandra Bose Park South Side	1	21.40	0.40	0.10	0.86
	1	1.06	0.40	0.10	0.04
East side	1	12.30	0.40	0.10	0.49
North side	1	21.10	0.40	0.10	0.84
West side	1	12.60	0.40	0.10	0.50
	1	0.40	0.40	0.10	0.02
	1	13.60	0.40	0.10	0.54
Ramanna Maharshi Park West side	1	2.38	0.60	0.10	0.14
	1	6.40	0.60	0.10	0.38
South Side	1	16.85	0.55	0.10	0.93
East side	1	11.80	0.50	0.10	0.59
North side	1	16.45	0.45	0.10	0.74
Triangular Park East side	1	13.75	0.55	0.10	0.76
	1	8.95	0.60	0.10	0.54
North side	1	17.00	0.50	0.10	0.85
	1	9.20	0.50	0.10	0.46
West side	1	9.70	0.55	0.10	0.53
	1	5.55	0.55	0.10	0.31
	1	11.80	0.55	0.10	0.65
South side	1	2.55	0.65	0.10	0.17
Sangolirayanna Park near R O Plant	1	19.05	0.50	0.10	0.95
	1	17.75	0.50	0.10	0.89
Sangolirayanna Park East side	1	1.10	0.50	0.10	0.06
	1	5.75	0.50	0.10	0.29
	1	0.48	0.50	0.10	0.02
	1	3.05	0.50	0.10	0.15
	1	0.45	0.50	0.10	0.02
	1	19.10	0.50	0.10	0.96
	1	19.20	0.50	0.10	0.96
	1	25.30	0.50	0.10	1.27
	1	28.70	0.50	0.10	1.44
	1	28.60	0.50	0.10	1.43
	1	28.55	0.50	0.10	1.43
	1	1.05	0.50	0.10	0.05
South side	1	9.50	0.50	0.10	0.48
	1	12.10	0.50	0.10	0.61

Cr 35.07

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

NEWZEN CONSULTANTS Bangalore

61.59

26/9/2022

(17)

Scanned by TapScanner

Description	Nos	L	B	D	Quantity
Krishna Devaraya Park East side	1	2.20	0.50	0.10	0.11
	1	3.20	0.50	0.10	0.16
	1	8.10	0.45	0.10	0.36
	1	7.90	0.50	0.10	0.40
	1	24.00	0.50	0.10	1.20
	1	16.70	0.50	0.10	0.84
	1	18.80	0.45	0.10	0.85
For Poles					
Gautam Budha Park	97	0.45	0.45	0.50	9.88
Panchakshari Gavaya Park	70	0.45	0.45	0.50	7.09
Da Ra Bendre Park	86	0.45	0.45	0.50	8.71
Subhash Chandra Bose Park	28	0.45	0.45	0.50	2.84
Ramanna Maharshi Park	17	0.45	0.45	0.50	1.72
Triangular Park	26	0.45	0.45	0.50	2.63
near R O Plant	12	0.45	0.45	0.50	1.22
Sangolirayanna Park	56	0.45	0.45	0.50	5.67
Krishna Devaraya Park	25	0.45	0.45	0.50	2.53
				Total in Cum	**107.72**

NEWZEN CONSULTANTS ★ Bangalore ★

Consultant

Assistant Engineer

28/9/2022

Contractor

28/09/22

Asst. Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

Pre Measurement Continued on :

Item No:15

Providing ruled pointing to cursed stone masonry with lime mortar 1:3, 20mm deep, after raking joints to depth of 20mm nicely lining, including cost all materials, labour, usage charges of machinery, curing complete as pre specification (V-II, P.No-190, I No-21.10 of PWD SR 2021-22) Qty Upto 125%

Description	Nos	L	B	D			Quantity
1	2	3	4	5			6
Gautam Budha Park Near gate SE side	2	30.00		0.70	+	0.75	43.50
				2.00			
	2	1.25		0.75	+	0.80	1.94
				2.00			
Near gate NE side	2	30.00		0.75	+	0.55	39.00
				2.00			
	2	8.55		0.55	+	0.60	9.83
				2.00			
	2	30.00		0.25	+	0.35	18.00
				2.00			
	2	0.85		0.35	+	0.35	0.60
				2.00			
	2	4.70		0.25	+	0.30	2.59
				2.00			
	2	15.00		0.35	+	0.30	9.76
				2.00			
	2	15.00		0.30	+	0.25	8.25
				2.00			
	2	12.30		0.20	+	0.20	
				2.00			
	2	22.70		0.45	+	0.30	17.03
				2.00			
Near gate SW side	2	29.70		0.30	+	0.30	17.82
				2.00			
	2	2.40		0.50	+	0.45	2.28
				2.00			
Near gate NW side	2	2.25		0.50	+	0.45	2.14
				2.00			
	2	29.60		0.55	+	0.50	31.08
				2.00			
North side	2	30.00		0.25	+	0.25	15.00
				2.00			
	2	30.00		0.25	+	0.35	18.00
				2.00			
	2	18.70		0.35	+	0.45	14.96
				2.00			
Panchakshari Gavaya Park	2	29.00		0.45	+	0.60	30.45
				2.00			

Asst. Executive Engin.
Project Division
Yelahanka Zone
BBMP, Bangalore - '

NEWZEN CONSULTANTS Bangalore

28/9/2022

287.12

19

Scanned by TapScanner

Description	Nos	L	B	D			Quantity
Near gate SW side	2	30.00		0.45	+	0.40	25.50
				2.00			
	2	4.95		0.40	+	0.40	3.96
				2.00			
South Side	2	30.00		0.45	+	0.30	22.50
				2.00			
	2	15.65		0.30	+	0.50	12.52
				2.00			
Near gate SE side	2	30.00		0.50	+	0.50	30.00
				2.00			
	2	15.70		0.50	+	0.45	14.92
				2.00			
Near gate NE side	2	24.15		0.50	+	0.50	24.15
				2.00			
North side	2	29.35		0.40	+	0.40	23.48
				2.00			
	2	21.05		0.50	+	0.25	15.79
				2.00			
Da Ra Bendre Park Near	2	18.50		0.30	+	0.55	15.73
				2.00			
Near gate NW side	2	20.25		0.30	+	0.50	16.20
				2.00			
West side	2	30.00		0.30	+	0.30	18.00
				2.00			
	2	30.00		0.30	+	0.55	25.50
				2.00			
	2	30.00		0.30	+	0.40	21.00
				2.00			
	2	20.30		0.40	+	0.32	14.62
				2.00			
Near gate SW side	2	15.10		0.30	+	0.50	12.08
				2.00			
Near gate SE side	2	15.00		0.23	+	0.24	7.05
				2.00			
East side	2	30.00		0.23	+	0.25	14.40
				2.00			
	2	26.25		0.25	+	0.35	15.75
				2.00			
	2	3.20		0.35	+	0.25	1.92
				2.00			
	2	7.75		0.25	+	0.20	3.49
				2.00			
	2	2.00		0.20	+	0.25	0.90
				2.00			
	2	30.00		0.25	+	0.30	16.50
				2.00			

Assistant Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore

NEWZEN CONSULTANTS ★ Bangalore ★

29/9/2022

643.06

20

Scanned by TapScanner

GF 643.06

Description	Nos	L	B	D			Quantity
	2	1.05		0.30	+	0.30	0.63
				2.00			
Subhash Chandra Bose Park	2	21.40		0.30	+	0.30	12.84
				2.00			
	2	1.06		0.35	+	0.35	0.74
				2.00			
East side	2	12.30		0.30	+	0.35	8.00
				2.00			
North side	2	21.10		0.35	+	0.40	15.83
				2.00			
West side	2	12.60		0.40	+	0.35	9.45
				2.00			
	2	0.40		0.35	+	0.35	0.28
				2.00			
	2	13.60		0.35	+	0.40	10.20
				2.00			
Ramanna Maharshi Park West side	2	2.38		0.45	+	0.45	2.14
				2.00			
	2	6.40		0.65	+	0.50	7.36
				2.00			
South Side	2	16.85		0.40	+	0.30	11.80
				2.00			
East side	2	11.80		0.30	+	0.40	8.26
				2.00			
North side	2	16.45		0.40	+	0.65	17.27
				2.00			
Triangular Park East side	2	13.75		0.25	+	0.55	11.00
				2 00			
	2	8.95		0.55	+	0.65	10.74
				2.00			
North side	2	17.00		0.65	+	0.45	18.70
				2.00			
	2	9.20		0.70	+	0.45	10.58
				2.00			
West side	2	9.70		0.80	+	0.40	11.64
				2.00			
	2	5.55		0.40	+	0.40	4.44
				2.00			
	2	11.80		0.40	+	0.35	8.85
				2.00			
South side	2	2.55		0.40	+	0.50	2.30
				2.00			
							826.10

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

30/9/2022

NEMTEN CONSULTANTS ★ Bangalore ★

(21)

Scanned by TapScanner

GF 826.10

Description	Nos	L	B	D			Quantity
Sangolirayanna Park near R O Plant	2	19.05		0.62	+	0.80	27.05
				2.00			
	2	17.75		0.78	+	0.94	30.53
				2.00			
Sangolirayanna Park East	2	1.10		0.25	+	0.25	0.55
				2.00			
	2	5.75		0.25	+	0.30	3.16
				2.00			
	2	0.48		0.30	+	0.30	0.29
				2.00			
	2	3.05		0.30	+	0.30	1.83
				2.00			
	2	0.45		0.40	+	0.40	0.36
				2.00			
	2	19.10		0.40	+	0.55	18.15
				2.00			
	2	19.20		0.55	+	0.60	22.08
				2.00			
	2	25.30		0.50	+	0.52	25.81
				2.00			
	2	28.70		0.48	+	0.40	25.26
				2.00			
	2	28.60		0.30	+	0.55	24.31
				2.00			
	2	28.55		0.40	+	0.78	33.69
				2.00			
	2	1.05		0.65	+	0.58	1.29
				2.00			
South side	2	9.50		0.56	+	0.20	7.22
				2.00			
	2	12.10		0.50	+	0.25	9.08
				2.00			
Krishna Devaraya Park East	2	2.20		0.20	+	0.20	0.88
				2.00			
	2	3.20		0.20	+	0.30	1.60
				2.00			
	2	8.10		0.30	+	0.40	5.67
				2.00			
	2	7.90		0.45	+	0.40	6.72
				2.00			
	2	24.00		0.50	+	0.40	21.60
				2.00			
	2	16.70		0.50	+	0.30	13.36
				2.00			

Asst. Executive Engi
Project Division
Yelahanka Zone
BBMP, Bangalore -

NEVZEN CONSULTANTS ★ Bangalore ★

30/9/2022

1106.57

(22)

Scanned by TapScanner